## Annexure I

## Status Report of Integrated Check Posts as on 24.06.2010.

S.No.	ICP Location Phase –I	Status of DER preparation, land acquisition, release of funds etc.
1.	Raxaul (Bihar)	DPR & DER have been approved.
		The project cost of ICP Raxaul is Rs. 120 crore.
		Land to the extent of 216 acres has already been acquired.
		Hon'ble Home Minister unveiled the foundation stone on 24 <sup>th</sup> April, 2010
		Work has been allotted to the contractor. The work has commenced in April, 2010 and is progressing along the scheduled timelines.
		Environmental clearance has been obtained.
		An amount of Rs. 29.82 crore has been released to M/s RITES as a 1st Instalment of deposit money for development of Raxaul ICP.
2.	Attari (Punjab)	DPR & DER have been approved.
	_	The project cost of ICP Attari is Rs 150 crore.
		Possession of land measuring 120 acres has already been taken in February, 2009.
		Compensation amount of Rs. 33.15 crore has already been paid to the farmers.
		Additional 10 acres of land is being taken from the State Government.
		Hon'ble Home Minister unveiled the foundation stone on 20 <sup>th</sup> Feb 2010.
		Work has been allotted to the contractor. The work has commenced in February, 2010 and is progressing as per schedule.
		Environmental clearance has been obtained.
		An amount of Rs. 33.00 crore has been released to M/s RITES as a 1st Instalment of deposit money for development of Attari ICP.
3.	Jogbani (Bihar)	DPR & DER have been approved.
		The project cost of ICP Jogbani is Rs. 82.49 crore
		The process of land acquisition to the extent of 185 acres has already been completed and the
		land has been handed over to SSB. Handing over of land measuring 4.16 acres is under process.
		The work of construction has been awarded to qualified bidder. Construction work has commenced on this ICP.
		Hon'ble MoS (R), Govt. of India, MHA unveiled the foundation stone on 24 <sup>th</sup> June, 2010.
		Environmental clearance has been obtained.
		An amount of Rs. 19.26 crore has been released to M/s RITES as a 1st Instalment of deposit

		money for development of Jogbani ICP.
4.	Moreh	DPR has been approved.
	(Manipur)	The project cost of ICP Moreh is Rs. 136 crore.
		Acquisition of 38.34 acres of land for Moreh ICP is complete and possession has been taken
		over by the Assam Rifles on behalf of the MHA.
		Detailed Engineering Report (DER) for Moreh ICP is under preparation.
		Rs. 21.47 crore has been released in favour of Govt. of Manipur as land acquisition costs.
		Preparation of EIA Report in respect of Moreh ICP has commenced by M/s RITES.
5.	Petrapole	DPR has been approved.
	(West Bengal)	The project cost of ICP Petrapole is Rs. 172 crore.
		Land acquisition proceeding comprising of an area of 107 acres in Distt. North 24 Paraganas, West Bengal is underway.
		An amount to the tune of Rs. 13.84 crore has been released in favour of State Government of West Bengal for land acquisition.
		Draft Detailed Engineering Report (DER) for Petrapole ICP is under consideration of ESC.
		Preparation of EIA Report in respect of Petrapole ICP has commenced by M/s RITES.
		The process of transfer of land is being taken up with the State Government.
6.	Akhaura	An area to the extent of 7.98 acres land has been taken over by BSF on behalf of MHA on 24th
	(Tripura)	May, 2010 from Director of Industries and Commerce, Govt. of Tripura.
		Draft Detailed Engineering Report (DER) for ICP is under consideration of ESC.
		Preparation of EIA Report in respect of Akhaura ICP has commenced by M/s RITES.
		An amount of Rs. 1.60 core has been released to the State Govt. of Tripura for acquisition of
		land for development of Integrated Check Post at Akhaura.
7.	Dawki	The State Government of Meghalaya/District Authorities have transferred the physical possession
	(Meghalaya)	of the land measuring around 30,567 Sq.m. to the BSF in the month of April, 2010. On the behalf
		of MHA, BSF has taken physical possession of land.
		The draft Detailed Project Report (DPR) was prepared by M/s RITES once in 2007 which is being revised and updated.
		Detailed Engineering Report (DER) is also under preparation by M/s RITES.

Phas	Phase-II				
8.	Sunauli (Uttar Pradesh	The process of acquisition of 187 acres of land is underway.  An amount of Rs. 9.35 crore has been deposited with the DM, Maharajaganj, Notification u/s 6 (1)/17 has been issued. Payment of compensation is in progress and land will be taken possession by SSB shortly.			
9.	Rupaidiha- Nepalgunj Road (Uttar Pradesh)	The process of acquisition of 177 acres has been completed. An amount of Rs.6.44 crore has been released in favour of Govt. of Uttar Pradesh. Notification u/s 6 (1)/17 has been issued.			
10.	Hili (West Bengal)	The State Govt. has been requested to identify the land for this purpose and their response is still awaited. Meanwhile, M/s RITES has been requested to pay site visit and discuss with the State Government Officials.			
11.	Sutarkhandi (Assam)	The State Govt. has been requested to identify the land for this purpose and their response is still awaited. Meanwhile, M/s RITES has been requested to pay site visit and discuss with the State Government Officials.			
12.	Chandrabanga (West Bengal)	The State Govt. has been requested to identify the land for this purpose and their response is still awaited. Meanwhile, M/s RITES has been requested to pay site visit and discuss with the State Government Officials.			
13.	Kawarpuchiah (Mizoram)	The State Government of Mizoram had been requested to identify a suitable piece of land for setting up the ICP at Kawrpuichhuah. They have identified a piece of land and suggested that it may be taken over by the MHA for setting up the ICP. However, this land is situated along a riverine border with Bangladesh, with no connectivity at present with Bangladesh. A bridge would need to be built across the river to connect the two countries.  A joint visit by an official of MHA and representative of M/s RITES to assess the suitability of land has been proposed.  The State Government has also been requested to identify a suitable alternative site for the construction of the ICP at Kawrpuichhuah.			